

ASSEMBLY RECORD					
Description:	Non-Contact Clinical Thermometer		Work Order		
Part Number:	01-M14-014		001		
Step	Responsible	Assembly Log	Approval	Date	NCR* No
1	PE	Kitting	<i>[Signature]</i>	13.03.26	
2	QAE	PCB Continuity Test	<i>[Signature]</i>	27.03.26	
3	PE	Soldering	<i>[Signature]</i>	20.04.26	
4	QAE	Visual Inspection	<i>[Signature]</i>	20.04.26	
5	QAE	In Circuit Test	<i>[Signature]</i>	04.05.26	
6	PE	KIT Placement	<i>[Signature]</i>	22.04.26	L
7	SE	Firmware Uploading	<i>[Signature]</i>	11.05.26	
8	PE	Fabrication Test	<i>[Signature]</i>	12.05.26	
9	PE	Marking	<i>[Signature]</i>	11.05.26	
10	QAE	Acceptance Test	<i>[Signature]</i>	20.05.26	

AS PLANNED / AS BUILT LOG			
	As Planned Revision	As Build Revision	Notes
Assembly	Rev 1	Rev 1	
Firmware	Rev 1	Rev 1	

REMARKS**
*During Step 6 (kit Placement), the initial 3D-printed housing was found to have oversized internal dimensions, preventing secure component mounting. Assembly was paused, the 3D CAD model was corrected, and a newly fabricated replacement housing was used to complete the build successfully. The original defective housing was scrapped.

*NCR: Non Conforming Report

**Corrective Actions, Non Conforming material or other actions related with the manufacturing of the assembly are recorded in "REMARKS" section

PRE will initiate this form and writes the initiating date as "Work Order" number